

MARCH 13, 2012

CURRENT WATER PROJECT INFORMATION

The Township has received funding for the water project from Rural Development, \$1,200,000.00 Grant & \$7,600,000.00 loan. At this time Civil Engineering Consultants has completed surveying of the project limits to determine the location of the water lines. The information is needed to prepare the plans for the design and bid process, (will take approximate 10 to 12 months, 2012). The project is 30% complete at this time. Bid packets will be submitted to the construction firms that are interested in the project in August 2012. This will take 30 days. Once bids are opened, we will be able to determine the final cost per parcel (2012). As we stated at the beginning, the goal is to keep the cost under \$10,000.00 per parcel. Signing of the Rural Development bond will take place (4 to 6 weeks). When reviewed, approved, and signed construction will begin, (2013). This should take 10 to 12 months depending on the weather. Connecting dwellings to the water main will take place as the water pipes are installed usually after a line has been inspected & approved 1 mile at a time. Further information as it becomes available.